

DISCLAIMER

Electronic versions of the exhibits in these minutes may not be complete.

This information is supplied as an informational service only and should not be relied upon as an official record.

Original exhibits are on file at the Legislative Counsel Bureau Research Library in Carson City.

Contact the Library at (775) 684-6827 or library@lcb.state.nv.us.



Carson City Office:
505 E. King Street, Room 301
Carson City, Nevada 89701-3700
(775) 684-4141 • Fax (775) 684-4142

Las Vegas Office:
1830 East Sahara Street, Suite 204
Las Vegas, Nevada 89104
(702) 486-5115 • Fax (702) 486-5094

PUBLIC WORKS BOARD

MEMORANDUM

Date: May 1, 2003
To: Rick Combs, LCB Fiscal
From: Evan Dale
Subject: Sunset Extensions

Evan Dale

RECEIVED
12:18 PM 1:16
U.S. DEPT. OF JUSTICE
ANALYSIS DIVISION

The SPWB requests that the Legislature extend the appropriations for the projects listed below. The appropriations for these projects are scheduled to expire on June 30, 2003.

Project Extensions

Project No.	Project Name	Remarks	Years to Extend
97-C15	LIED LIBRARY CONSTRUCTION	Claims analysis agreement still open.	2
97-C16	SOUTHERN NEVADA VETERAN'S HOME	Reimbursements from Feds still pending. Grant open till September 2003. Claims analysis in progress.	1
97-S01	STATEWIDE ROOFING PROGRAM	Bldg #89 Stewart and DMV Projects in Progress	1
99-C01	HIGH DESERT STATE PRISON, PHASE II	Need to build bridges between housing units, bid in March, finish Sept/Oct. Also doing surge protection with 97-C01	1
99-C03	STATE COMMAND COMPLEX	Liquidated damages not yet settled.	1
99-C07	PES CRISIS CENTER - ADV. PLAN. THRU CD	Rezoning property. Rezone will not be done until July 2003.	1
99-C08	CAPITOL COMPLEX CONDUIT SYSTEM, PHASE II	Finish up video distribution system, incidental data/com room upgrades.	1
99-C09	CEMETERY IMPROVEMENTS (MASTER PLAN)	Should finish around Dec 2003.	1
99-C11	LIED LIBRARY FURNISHINGS	Claims analysis, vehicle entry gate, student lighting in progress.	2
99-C12	LAW SCHOOL RENOVATIONS	Change order dispute between SPWB and Contractor pending.	1
99-C13	REDFIELD CAMPUS PHASE I, UNR	Project delayed due to agency funding and Architect going out of business. Construction should start around Aug 2003.	2
99-C14	SCIENCE BUILDING, WEST CHARLESTON	Under construction should finish in May 2003.	1

E-1062

ASSEMBLY WAYS AND MEANS

DATE: 5-26-03 ROOM: 3137 EXHIBIT E

SUBMITTED BY: Gary Whiggen

99-C16	STUDENT DEVELOPMENT CENTER - PHASE I	Construction started in March 2003 should be Complete by April 2004.	2
99-C17	LIBRARY & STUDENT CENTER	Should finish around September 2003.	1
99-C28L	HIGH-TECH LEARNING CTR - G.V.H.S.	FF&E in progress.	1
99-C37L	HIGH-TECH LEARNING CENTER	Construction to start fall, 2003.	2
99-H01	NEW OFFICE BLDG FOR NHP SITE ACQUISITION	Site changed, scope changed, budget changed. Bid in June..finish around Aug 2004.	2
99-H02	COVERED PARKING AT HEADQUARTERS	Site changed, scope changed, budget changed. Bid in June..finish around Aug 2004.	2
99-M01	LIFE SAFETY UPGRADES, HR/CFS	To to be implemented with other Caliente Projects, 01-M13 and part of 03-S03.	2
99-M22	R&R M-P BLDG, GYM REPAIRS, NYTC	To be implemented with part of 99-S06 and 03-M11.	2
99-M26	UPGRADE BLDG DATA SYSTEMS / WIRING	3 Phases - Phase I done; Phase II is starting, should bid in April; Phase III should bid in October. PM called to military duty.	2
99-S02	STATEWIDE ADA PROGRAM	Remaining projects to bid by June 2003 and be completed by December 2003.	1
99-S03L	OMEGA FIRE SPRINKLER PROGRAM	B&G believes more defective sprinkler heads exist.	2
99-S06	STATEWIDE ASBESTOS, LEAD, IAQ PROGRAM	Part of this project to be implemented with 99-M22 and 03-M11.	2

If you have any questions, please call me at 684-4101.

Thank you.

Cc: Daniel K. O'Brien, P.E., SPWB
 Gus Nenez, P.E., SPWB
 Ginny Hollingsworth, SPWB
 Kim Turner, SPWB
 Mary Keating, Administrative Services
 Adrienne Lawrence, Administrative Services
 Rajena Andrews, Administrative Services
 Jim Manning, Budget

E-2062